



# Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out.

Certificate Reference

130 Dickenson Road 9

Certificate No: Cert.1823

### Engineers Details

Trading Title:

Address:   
  
  
 Post Code:

Gas Safe No:  Telephone No:

### Installation Details

Installation Address:   
  
  
 Post Code:

Telephone No:

### Client Details

Client Address:   
  
  
  
 Post Code:

Telephone No:

### Appliance Details

### Inspection Details

	Location	Appliance Type	Make	Model	Combustion LOW (CO2% or CO/CO2 ratio)	Combustion HIGH (CO2% or CO/CO2 ratio)	Heat Input (KW) or Operating Pressure (Mbar)	CO Reading (ppm)	Appliance Inspected (YES/NO/NA/IO) <small>(IO = Visual Inspection Only)</small>	FlueType (OF/RS/FL)	Landlords Appliance (YES/NO/NA)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Utility	Central heating boiler	Worcester	benstar 30 CDI covention	0.0000	0.0006	17.4 mb	56	YES	RS	YES	YES	YES	NO	PASS	NO	YES
2																	
3																	
4																	
5																	

### Faults/Notes

### Remedial Work Taken

### Warning Notice Fixed

1	Flue. Terminal guard defective	Requires replacing	NA
2			
3			
4			
5			

Emergency Control Valve Accessible:  Gas Tightness Satisfactory:

Gas Installation Pipework Visual Inspection Satisfactory:

Number of Appliances Tested:  Equipotential Bonding:

NEXT INSPECTION DUE ON OR BEFORE:  Installation Pass:

CO Alarm fitted & working?  Smoke alarm fitted & working?

### Signatures

Report Issued By:  Signed:  Date:

Report Received By:  Signed:  Date:

Gas ID Number: